BOOK

dth	Depth 6	Contents 7	Reference to last Measurement 8

SBRNO: 34 | 05 | 02 / 18

424220

M. A. R. 57 (Rule 116)
Measurement Book

No. B

Serial No. Premeasurements: 1st and final bill:

Name of Work Drilling new borewell ~~From~~ providing and To fixing pump motor with electrification at Haniyannapalya in ward no.07, Bidigehalli subdivision:

Name of Contractor or nature of Agency .....

Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
	Est cost:	5.00 lakhs.					
	Job code.	007-16-000024 : Pcode 1802					
	A.S.NO:-	AS|EE(BTP)|13|16-17; dt: 28-07-16.					
	T.S.NO:-	TS|EE(BTP)|15|16-17; dt: 28-07-16.					
	Agp NO:-	NO.BBMP|EE|BTP|Agr|166|16-17; dt: 02-01-17.					
	Work orders NO:-	NO.BBMP|EE|BTP|WO|166|16-17; dt: 02-01-17.					
	Approved tenderprice:-	4542684					
	Agency:-	M.C. Sonilgoodda.					
	Date of commencement:-	18-01-18.					

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item No. 01:- Premeasurement recorded on: 18.01.18						
	Geophysical investigation of site for sinking borewell for supplying drinking water to the habitation either through the hand pump, MWS of PWSS by vertical electrical sounding by adopting venner or schlumberger's method, including reconnaissance survey of geological formation, Geophysical investigation of existing ground water in the vicinity, its quality, quantity and acceptability of the users indicating the location of site.,						
	Yogeshwaran agarai:-	01	-	-	-	= 01 No	
	At the rate of Rs.	1833.78 →					1833.78
						Applied N.D - As (Nil)	

Serial No. MAIN-BILL:

Name of Work .....

Name of Contractor of nature of Agency .....

Date of commencement of work ..... Date .....

Date	Full description, etc, of work	N
1	2	
	Item No. 01:-	
	Geophysical investi	
	drinking water to the hab	
	PWSS by vertical electrica	
	method, including recon	
	investigation of existing	
	and acceptability of the	
	recommended depth of	
	Qty Slide page	N
	At the rate of	R

T BOOK

sions		Contents	Reference to last Measurement
Breadth 5	Depth 6	7	8
		18.01.18	
		for sinking borewell for	
		tation either through the	
		l electrical sounding by	
		thod, including reconnaissance	
		ysical investigation of existing	
		ality, quantity and	
		the location of site.,	
-	-	= 01 No	
			1833.78
		M/s ILJ. M.D	
		AE (W)	

M. A. R. 57 (Rule 116)
Measurement Book

No. B

424221

Serial No. MDPN-BDLL: From To

Name of Work

Name of Contractor of nature of Agency

Date of commencement of work Date of recording: 19-01-18

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
	Item No. 01:-						
	Geophysical investigation of site for sinking borewell for supplying drinking water to the habitation either through the Hand pump, MWS of PWSS by vertical electrical sounding by adopting Verner or Schlumberger method, including reconnaissance survey of geological formation, Geophysical investigation of existing ground water in the vicinity, its quality, quantity and acceptability of the users indicating the quality, quantity and recommended depth of casing pipe required.						
	Qty Slide page No. 4243/4242 →					01 No	
	At the rate of Rs. 1833.78 →						1833.78

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item No. 02:-						
	Sinking borewell of 165mm dia clear using super fast hydraulic rig of capacity 250 PSIG and above CFM & above in all strata including over burden upto 20m fixing of casing pipes, collar and cap with necessary cutting, threading and welding of rig and supporting vehicles, crew charges and cost of consumables etc, complete including yield testing at the final depth with a minimum working of compressor for one hour:						
	0-50m	01	50.0	@ 298.16 →			14908.00
	50-100m	01	50.0	@ 389.75 →			19487.50
	100-150m	01	50.0	@ 433.60 →			21680.00
	150-200m	01	50.0	@ 457.96 →			22898.00

Serial No. .....
Name of Work .....
Name of Contractor of nature of Agency ....
Date of commencement of work .....

Date	Full description, etc, of work
1	2
	Item No. 07:-
	supply of RCF mast of steel fe 410 of wall th latest amendments ele conforming to IS 1387/19 or basic oxygen process
	At the rat
	Item No. 08:-
	Providing 200mm

OOK

Depth 6	Contents 7	Reference to last Measurement 8
using · capes fast hydraulic		
ork in all strata including		
collax and cap with		
including transportation		
and cost of consumables		
he final depth with a minimum		
3·16 →		14908·00
·75 →		19487·50
3·60 →		21680·00
·96 →		22898·00

M. A. R. 57 (Rule 116)
Measurement Book

No. B 424222

Serial No. .....
Name of Work ..... From..... To.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
	Item No 07:-						
	Supply of RCP mark 175 mm nominal bore, plain end steel casing pipe grade of steel fe 410 of wall thickness 5.4 mm thick conforming to IS 4270: 2001 and latest amendments electric resistance welded steel tube material and conforming to IS 1387/1993 and manufactured by basic open hearth electric or basic oxygen process in random length of 5 to 7 mts:	01	28·0	-	-	= 28·0m	35096·00
	At the rate of Rs.		1253·45 →				
	Item No 08:-						
	Providing 200mm dia PVC pipe 10 kg/cm²						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
		01	12.0	-	-	= 12.0m	
	At the rate of Rs.	1628.19 →					19538.28
	Item No 09:-						
	Providing and supplying 175mm dia M.S. cap etc., complete as per specifications:						
		01	-	-	-	= 01 no	
	At the rate of Rs. 94.60 →						94.60
	Item No 10:-						
	supplying and delievery of sub-mersible pumpset suitable for borewell of 165mm dia with specified duty conditions as detailed below and satisfied in BIS with ISI mark with a minimum efficiency of 42% pump shall conform to IS 8034/2002 and motor conforming to IS 9283/1995 with ISI certification.						

Serial No. .....
Name of Work .....
Name of Contractor of nature of Agency
Date of commencement of work .....

Date	Full description, etc, of work
1	2
	At the rate of R
	Item No 11:-
	Providing and fix
	IS 1239 part-1990) 50
	all materials labours c
	Qty Hd
	At the rate of

BOOK

ns		Contents	Reference to last Measurement
eadth 5	Depth 6	7	8
-	-	= 12.0m	19538.28
ia	M.S. cap etc., complete		
	-	= 01 no	94.60
ersible pumpset suitable for			
y conditions as detailed			
mask with a minimum			
es 8034/2002 and motor			
ertification.			

M. A. R. 57 (Rule 116)
Measurement Book

No. B 424223

erial No. .....
ame of Work ..... From..... To.....
ame of Contractor of nature of Agency .....
ate of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
		01	-	-	-	= 01 nos	47394.60
	At the rate of Rs. 47394.60 →						
	Item No. 11:- Providing and fixing in galvanised mild steel tubes (heavy class as per IS 1239 part-1990) 50mm dia nominal bore with all fittings including cost of all materials labour charges HOM of equipment and testing complete.,	45	5.4	-	-	= 243.0m	
	Qty Upto	240.0m					123583.20
	At the rate of Rs. 514.93 →						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item No 12:-						
	supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor conforming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and sheathed suitable for working voltage upto 1100 volts	01	250.0	-	-	= 250.0	
	At the rate of Rs 178.51 →						44627.50
	Item No 13:-						
	Erection of single phase preventor ammeters / selector switch / current operated earth leakage circuit breakers voltage operated circuit breakers above 100A fuse channel set (3 Nos) HRC fuses above 100A	(3 Nos)					

M. A. R
Meas

Serial No. .....
Name of Work ..... From....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work	Number
1	2	3
		01
	At the rate of Rs 2838	
	Item No 14:-	
	Supply heavy duty galv	
	dia nominal bore galvanized mi	40.0
	At the rate of Rs 127.9	
	Item No 15:-	
	Supply of non-return val	
	galvanized mild steel tube.	01

T BOOK

sions		Contents	Reference to last Measurement
Breadth 5	Depth 6	7	8
flat PVC sheathed submersible			
lytic grade copper with			
table 3 class 5 of IS:8130-			
ion and sheathed suitable			
- - = 250.0			44627.50
or ammeters including fixing			
th leakage circuit breakers			
ore 100A fuse channel set			

M. A. R. 57 (Rule 116)
Measurement Book

No. B 424224

Serial No. .....
Name of Work ..... From..... To.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
		01	-	-	- =	0.100	2838.00
	At the rate of Rs 2838.0 →						
	Item No 14:- Supply heavy duty galvanised mild steel color suitable for 50mm dia nominal bore galvanized mild steel.	40.0	-	-	- =	40 nos	4919.20
	At the rate of Rs 122.98 →						
	Item No 15:- Supply of non-return valve suitable for 50mm dia nominal bore galvanized mild steel tube.	01	-	-	- =	01 no	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	At the rate of Rs.	1522.30 →					1522.30
	Item No. 16:- supplying of on load changes over switches @ supply 100-125 amps:	01				4 poles = 01 nos	415V, 5hr
	At the rate of Rs.	9313.37 →					9313.00
	Item No. 17:- Supply and fully automatic star delta unit push button type with suitable wires, 3 connector one adjustable thermal timer mounted on a common base late held in steel enclosure for use on 440/440 volts 3 phase and wired after to the existing cooler board for motor 12.5 HP.						

M. A. R.
Measu

Serial No. .....
Name of Work ..... From.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work	Number
1	2	3
		01
	At the rate of Rs. 5359	
	Item No. 18:- Erection of single phase pr switch/ current operated earth circuit breaker abov 100A to	
		01
	At the rate of Rs. 1419	
	Item No. 19:- Fabricating, supplying an	

BOOK

ons		Contents	Reference to last Measurement
readth 5	Depth 6	7	8
			1522.30
r switches		4 poles	415V, 5hr
-	-	= 01 nos	
			9313.00
ao delta unit push botton type			
adjustable thermal timer			
in steel enclosure for use on			
es to the existing scooter			

M. A. R. 57 (Rule 116)
Measurement Book

No. B 424225

Serial No. .....
Name of Work ..... From..... To.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
		01	-	-	-	= 01 no	
	At the rate of Rs. 5359.09 →						5359.00
	Item No. 18:- Erection of single phase preventor ammeters / including fixing selector switch / current operated earth leakage circuit breakers voltage operated circuit breaker above 100A three channel ect (3 Nos)						
		01	-	-	-	= 01 no	
	At the rate of Rs. 1419.0 →						1419.00
	Item No. 19:- Fabricating, supplying and mounting	1200x900x350mm					MS box of 18 swg

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	suitable for floor / wall mounting, fully weather proof with double etanted top as per drawing:	01	-	-	=	01 no	7441.60
	At the rate of Rs. 7441.24 →						
	Item No. 20:- Supplying and fixing miniature circuit breakers / isolators on existing MCB distribution boards using necessary fixing materials and wiring complete as required.	01	-	-	=	01 no	1977.00
	At the rate of Rs. 1977.14 →						
	Item No. 21:- supplying and running of GI copper strips or grounding connections using necessary fixing materials required.						

Serial No. .....
Name of Work .....
Name of Contractor of nature of Agency ...
Date of commencement of work .....

Date	Full description, etc, of work
1	2
	At the rate of
	Item No. 22:- Supplying and fixi wooden / panel using n
	At the rate of
	Item No. 23:- Fabrication suppl

BOOK

ions		Contents	Reference to last Measurement
Breadth 5	Depth 6	7	8
		weather proof with double	
-	-	= 01 no	7441.00
		circuit breakers / isolators on	
ng necessary fixing materials			
-	-	= 01 no	1977.00
		copper strips or grounding	
materials required.			

M. A. R. 57 (Rule 116)
Measurement Book

No. B 424226

Serial No. .....
Name of Work ..... From..... To.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
		01	-	-	- =	01 no	1014.00
	At the rate of Rs. 1014.11 →						
	Item No. 22:- Supplying and fixing of porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer. etc.)	06	-	-	- =	06 nos	2355.54
	At the rate of Rs. 392.59 →						
	Item No. 23:- Fabrication supplying and mounting MS box of 16 SWG suitable for						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	floor/wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size glamps with necessary cable entry pipe with gland and box should be finished 2coats of red oxide primer paint and finally finished with approved colour enamelled metal paint etc.,)						
		02	220.0	60.0	–	= 26400.00	
		01	450.0	25.0	–	= 11250.00	
						37650.00 sqm	
	At the rate of Rs. 0.31 →						11671.50
	Item No. 24:- supplying and delivery at site brand new star/essen/lotus/ sun-shines/Adarsh/GK controls best indigenous make combined						

M. A. R.
Measu

Serial No. .....
Name of Work ..... From....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work	Number
1	2	3
	energy meter-cum-control pa minimum mechanically strong two detachable doors suitabl A.C. supply with spring loade should be provided inside the shall be provided. the combine unit suitable for operation.	01
	At the rate of Rs. 9460	

BOOK

ns		Contents	Reference to last Measurement
eadth 5	Depth 6	7	8
roof with provision for better front cover, equipped with with suitable size glands and box should be paint and finally finished al paint etc...)			
60.0 –		= 26400.00	
25.0 –		= 11250.00	
		37650.00 sqm	
			1167150
brand new star/ essen/ lotus/ digerous make combined			

M. A. R. 57 (Rule 116)
Measurement Book

No. B 424227

Serial No. ..... From..... To.....
Name of Work .....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
	energy meter-cum-control panel board unit of size 600 x 450 x 200mm minimum mechanically strong vermin and water proof. the unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts A.C supply with spring loaded latch, locking device with a key ribs should be provided inside the door, canopy apron and louvers ventilators shall be provided. the combined energy meter-cum-control panel board unit suitable for operation.	01	–	–	–	= 0.100	
	At the rate of Rs. 9460.0 →						9460.0

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item No. 25:- Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and tion of equipments with all leads complete as per specifications.	01	-	-	-	= 01 no	
	At the rate of Rs. 2033.14 →						2033.00
	Item No. 26:- Supplying of LTUG cable having aluminium conductor PVC insulated sheathed, galvanised steel, wire / steel tap armoured cable with PVC outer sheathing 1.1 KV class. 4.						

Serial No. .....
Name of Work .....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work	Num
1	2	
	At the rate of Rs.	
	Item No. 27:- labour charges for	
	At the rate of Rs.	
	Item No. 28:- Digging or trenching to the required ground	

BOOK

ions		Contents	Reference to last Measurement
Breadth 5	Depth 6	7	8
on brass gate valve with			
ded end) 50mm nominal bore			
s and item of equipments			
cations -			
- -		= 01 00	2038.00
g aluminium conductor PVC			
, wire / steel tap armoured			
class 4.			

M. A. R. 57 (Rule 116)
Measurement Book

No. B 424223

Serial No. .....
Name of Work ..... From..... To.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
		01	50.0	-	-	= 50.0m	7095.00
	At the rate of Rs. 141.90 →						
	Item No. 27:- labour charges for laying of 1.1 KV class UG cable (PWD electrical)	01	50.0	-	-	= 50.0m	378.50
	At the rate of Rs 7.57 →						
	Item No. 28:- Digging or trenching of 0.6m deep x 0.5m wide & filling the trench to the required ground level and consolidating etc.)						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
		01	40.0	-	-	= 40.0m	2270.40
	At the rate of Rs. 56.76 →						
	Item No. 29:-						
	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary bitumen/insolating compound complete with...						
		01	4.0	-	-	= 4.0m	908.00
	At the rate of Rs. 227.04 →						
	Item No. 30:-						
	Supplying and fixing 1.1 KV class UG cable filled with necessary bitumen/insulating L.T. cast iron pot head suitable for						

Serial No. .....
Name of Work .....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work
1	2
	compound complete wo
	At the rate of
	Item No. 31:-
	Providing and depth for sub soil drai 50m), and lift upto 1.5
	At the rate of

T BOOK

ensions		Contents	Reference to last Measurement
Breadth 5	Depth 6	7	8
-	-	= 40.0m	2270.40
s A (medium duty) GI pipe of			
on pole/wall/drain crossing			
compound complete with...			
-	-	= 4.0m	908.00
east iron pot head suitable for			
th necessary bitumen/insulating			

M. A. R. 57 (Rule 116)
Measurement Book

No. B 424229

Serial No. .....
Name of Work ..... From..... To.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
	compound complete with terminals, clamps, bolts, nuts and washers etc.	01	-	-	-	= 01 nos	245.90
	At the rate of Rs. 245.96 →						
	Item No. 31:- Providing and filling sand in foundation upto plinth to required depth for sub soil treatment including watering ramming with lead upto 50m, and lift upto 1.5m complete as per specifications:	01	10.0	0.40	0.10	= 0.40 cum	870.00
	At the rate of Rs. 2175.16 →						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8

Item No. 31:-

Providing and laying in position plain cement concrete of mix M15 with cement @ 340 Kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum machine mixed, concrete laid in layers not exceeding 15cms, thick well compacted, in foundation plinth & cills including cost of all materials, labour, hire of machinery curing complete as per specification

01	10.0	0.45	0.15	= 0.68 cum	
					3532.00
	At the rate of Rs	5194.22 →			

ADD Descem charges:-

Receipt No: 50003474 8981 = 6,530.00.

Bill No:- 94183= 1780.67

GRAND TOTAL = 4360.67 80

Verified
Cash
Assistant Executive Engr
Yelahanka Sub Division
Bangalore

Serial No. .....
Name of Work .....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work
1	2
	towards Nagawara
	5th cross
	Yogeshwaran aga

NT BOOK

ensions		Contents	Reference to last Measurement
Breadth 5	Depth 6	7	8

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Certificate:-						
	1) certified that work done by the contractor is satisfactory.						
	2) certified that work not repeated under any other grants.						
	Abhilli N.D AE(WT)						
	Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P., Bangalore.						

Serial No. .....
Name of Work .....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work	Nu
1	2	
	ಜಲ್ಲು ಮೊಬಲಗು ರೂ. 43 ಗಳಿಗೆ ಪಾಸು ಮಾಡಿದೆ : ಇಪ್ಪರಲ್ಲಿ ರೂ. 1 ಹೊಂದಾಣಿಕೆ ಮಾಡಿಕೊಂಡು ಉಳಿದ ಮೊಬ Rs: Four lakh, three hundred ten only ಮೇಲ್ ಮುದ್ರಾಂಕರ ನಿಡಬಾಗಿದೆ	

BOOK

ons		Contents	Reference to last Measureme
readth 5	Depth 6	7	8

ntractor is satisfactory.
under any other grants.

e Engineer,
Division,
, B.S.M.P.,
ore.

M. A. R. 57 (Rule 116)
Measurement Book

424231

Serial No. ..... From..... To.....
Name of Work .....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
	ಬಿಲ್ಲು ಮೊಬಲಗು ರೂ	436026-00				Total Rs: 4,36,026-00	
	ಗಳನ್ನು ಪಾಸು ಮಾಡಿದೆ : ಇವರಲ್ಲಿ ರೂ	15316-00				IT - 4360-00	
	ಹೊಂದಾಣಿಕೆ ಮಾಡಿಕೊಂಡು ಉಳಿದ ಮೊಬಲಗು	420710-00				Cess - 4360-00	
	Rs: Four lacks twenty thousand seven hundred ten only					CBF - 436-00	
	ಚೆಕ್ ಮುಖಾಂತರ ನೀಡಲಾಗಿದೆ					Fine - 6160-00	
						Adju. 15316-00	
						Cheque 420710-00	